## THAMES & NEWCASTLE

chartered building company

LOCAL RESIDENTS' UPDATE		REPORT NO	008
Addross	Walest Square		
Address:	Walcot Square	DATE	07/04/2021

## Progress Update 8: 7 April 2021

Start Date	25/11/2019	<b>Completion Date</b>	02/08/2021
<b>Duration in Weeks</b>	85 Weeks	<b>Current Week No</b>	71

Principal Operations thus far	Mews Houses Envelope near completion: External Windows and Doors installed Flat roofing finishes have been completed
	Zinc roof finishes have been completed Rooflights installed Internal fit-out continuing
	Garden House Currently being used as Site Welfare

Planned upcoming works	April through May:	
	External Works	
	Scaffolding to be dismantled	
	2. Demolition and excavation of driveway within site	
	3. Installation of site services: Electricity, Gas, Water, BT & Sewage	
	services	
	<u>Internal Works</u>	
	4. Drylining and plastering works to continue	
	5. Tiling works to start	
	6. Second fix of services to start	

Potential impact on residents	Demolition and excavation of concrete driveway within site to be
	broken during W/C 12 April to allow the laying of site services such as
	sewers, gas, electricity, and BT connections. With this work comes with
	it some unavoidable disruptive noise in the form of percussive drilling
	and demolition noise. 'Muck away' lorries will also be collecting waste
	from site during the week.
	New electricity mains connection taking place 19 April which may cause
	some disruption to Walcot Square as parts of the road will need to be
	excavated.



New gas mains service installation commencing 26 April which may cause some disruption to Walcot Square as parts of the road will need to be excavated.

New sewer connection to start works 17 May and could take up to 4 weeks to complete. These works may cause some disruption to Walcot Square as parts of the road will need to be excavated in order to connect site to existing sewer.

## 4.0 Progress Photos

Mews Houses







